## As Reported 01/21/21

## CITY OF SANFORD

REPORT DATE

Project Name	Sales Tax Referendum Estimate	Revised Estimate	Expended to Date	Current Phase	Percent Complete	Design Start	Design Finish	Construction Start	Construction Finish	Alternate Construction Projects with Cost Savings	
City Wide Road Rehabilitation Program	\$5,000,000		\$ 2,500,000.00		50%						
Town Center Boulevard	\$910,000		\$ 910,000.00		100%			1/9/2016	2/25/2016		
Meisch Road	\$1,530,000				0%					Myrtle Avenue Roadway, Pedestrian, Lighting and Parking Improvements \$3,250,000	
5th Street for Aero Lane to South White Cedar	\$1,830,000				0%					Park Avenue Roadway, Pedestrian and Lighting Enhancements \$2,500,000	
St. Johns Parkway	\$225,000		\$ 225,000.00		100%			1/10/2019	1/13/2019	3rd Street Sidewalk continuationFrom Oleander Avenue to Persimmon Avenue with Pedestrian Bridge at Mills Creek \$450,000	
Historic Goldsboro Blvd	\$3,000,000		\$ 3,000,000.00		100%			7/20/2016	11/25/2017		
Georgetown Community	\$3,500,000									Drainage analysis to access infrastructure improvements in progress	
Hidden Lakes Community	\$2,500,000		\$ 2,500,000.00		100%			11/16/2016	4/25/2019		
Various City Street Locations	\$1,873,000		\$ 69,080.00	Country Club Sidewalk Design	100%	12/1/2021				COUNTRY CLUB SIDEWALK AWARDED - ETA FOR CONSTRUCTION LATE MARCH EARLY APRIL	
Goldsboro and Georgetown Infrastructure Improvements	\$500,000		\$ 375,000.00		75%					ASPHALT REHABILITATION SCHEDULED FOR FEBRUARY 2021	
Various City Street Locations	\$1,600,000		\$ 40,600.00	Elm Avenue design	100%	12/1/2021					
Magnolia Avenue,3rd Street,Oak Ave,Park Ave	\$60,000		\$ 60,000.00		100%			5/1/2018	1/5/2019		

## As Reported 01/21/21

## CITY OF SANFORD REPORT DATE

Sales Tax Construction Construction Alternate Construction Projects with Cost Revised Expended to Percent Design Start Design Finish Project Name Referendum **Current Phase** Complete Estimate Date Start Finish Savings Estimate Various City Street Myrtle Avenue PREPARING TO GO OUT TO BID, ESTIMATED \$3,600,000 \$ 147,291.00 100% 9/23/2019 Locations streetscape COST AT \$3.5M PROJECT EXPECTED FINAL COMPLETION \$4,000,000 \$ 4,000,000.00 2/15/2018 Riverwalk Phase 3 75% OCTOBER 2021 PARK DRIVE -ROADWAY Contingency Projects \$2.5M PREPARING DESIGN SCOPE IMPROVEMENT S