AS REPORTED JAN 2021

SEMINOLE COUNTY SCHOOL BOARD REPORT DATE 1/21/21			**		Alternative or spolit funding source utilized Project Scope Revised New Project							
Project Name	Proposed Scope	Sales Tax Referendum Estimate	Revised Estimate	Expended to Date	Project Status	Current Phase	Percent Complete (project level)	Design Start	Design Finish	Construction Start	Construction Finish	
Casselberry Elementary Classroom Replacement and Renovations* - Alternative or spolit funding source utilitzed		\$14,667,385	\$4,000,000	\$1,922,699	In Progress	Construction	48%	2020	2021	2021	2022	Alternative or spolit funding source 48% utilized
Classrooms To Expand Pre-K Programs* _ Alternative or spolit funding source utilitzed		\$5,591,664	\$468,798	\$468,798	COMPLETE	Complete	100%	2014	2015	2015	2015	Alternative or spolit funding source 100% utilized
Crooms Academy of Information Technology - Gym & CEP Replacement		\$5,674,167	\$6,702,608	\$6,702,608	In Progress	Construction	100%	2019	2019	2019	2021	100%
English Estates Elementary		\$5,901,250	\$9,166,486	\$0	In Progress	Planning	0%	2022	2023	2023	2024	0%
Goldsboro Elementary-Classroom Building		\$9,316,886	\$9,625,955	\$9,625,955	COMPLETE	Complete	100%	2014	2015	2015	2016	
Addition		1.11	1.1.					-				100%
Hamilton Elementary Campus Wide Renovation**- Project Scope Revised		\$765,702	\$12,566,971	\$12,566,971	COMPLETE	Complete	100%	2015	2016	2016	2017	100% Project Scope Revised
HVAC Control Systems		\$1,900,000	\$2,167,431	\$2,167,431	In Progress	Construction	100%	2016	2020	2016	2021	100%
Idyllwilde Elementary		\$1,358,467	\$2,315,569	\$266,700	In Progress	Design	12%	2021	2021	2022	2023	12%
Lake Brantley High- Building 5 Replacement* - Alternative or spolit source utilized		\$8,203,064	\$0	\$0	COMPLETE	Complete	100%	2017	2018	2019	2019	Alternative or spolit funding source #DIV/0! utilized
Lake Howell High		\$8,191,806	\$13,634,626	\$44,190	In Progress	Planning	1%	2021	2022	2022	2024	0%
Lake Mary Elementary		\$12,024,220	\$16,776,126	\$0	In Progress	Planning	0%	2023	2024	2024	2025	0%
Lawton Elementary		\$10,936,849	\$12,815,841	\$32,606	In Progress	Planning	1%	2021	2022	2023	2025	0%
Lyman High Vocational Building 9 & 10 Replacement ** - Project Scope Revised		\$3,846,844	\$9,991,747	\$9,991,747	In Progress	Construction	100%	2019	2020	2020	2021	100% Project Scope Revised
Midway Elementary - ILC * Alternative or spotlit funding source utilitized		\$4,985,200	\$0	\$0	COMPLETE	Complete	100%	2016	2017	2017	2018	Alternative or spolit funding source #DIV/0! utilized
Millenium Middle** - Project Scope Revised		\$9,589,923	\$3,066,124	\$3,066,124	COMPLETE	Complete	100%	2016	2016	2017	2018	100% Project Scope Revised
Milwee Middle Gym Replacement* Alternative or spolit funding source utilized		\$6,651,534	\$3,635,963	\$3,635,963	In Progress	Construction	100%	2019	2019	2019	2021	Alternative or spolit funding source 100% utilized
Pine Crest School of Innovation		\$15,522,842	\$29,378,367	\$29,378,367	Complete	Complete	100%	2017	2019	2019	2021	100%
Playground Surfaces and Equipment		\$2,420,000	\$2,420,000	\$862,253	Varies	Varies	36%	2015	2015	2015	2015	36%
Renewable Energy Lab Program of Emphasis**- Project Scope Revised		\$686,794	\$90,000	\$90,000	COMPLETE	Complete	100%	2015	2015	2015	2015	100% Project Scope Revised
Roof Replacement (15 Campuses)		\$9,736,956	\$10,187,481	\$10,187,481	In Progress	Construction	100%	2017	2020	2017	2021	100%
Seminole High Vocational Bldg & 9th GC Renovation **- Project Scope Revised		\$17,057,933	\$9,857,919	\$9,857,919	COMPLETE	Complete	100%	2015	2017	2017	2018	100% Project Scope Revised
South Seminole Middle		\$2,910,935	\$2,910,935	\$202,253	NOT STARTED	Design	7%	2021	2022	2022	2023	7%
Stadium Structures -Lyman		\$950,000	\$2,059,931	\$2,059,931	COMPLETE	Complete	100%	2018	2018	2018	2019	100%
CONTIGENCY PROJECT - System Upgrades - Alarm/PABS***- NEW PROJECT		\$0	\$1,957,802	\$1,957,802	COMPLETE	Complete	100%	2016	2017	2017	2020	100% New Project

Totals

\$158,890,421

\$165,796,680

\$105,087,798

63% Percentage of Expended vs Revised Budget

REVENUES - ACTUAL AS OF 9/30/20

105,117,888.96