

SEMINOLE COUNTY ENVIRONMENTAL SERVICES
DEPARTMENT
CONSTRUCTION PROJECTS
INSPECTION CHECKLIST

As-Builts / Plan Inspection

At least four sets of complete as-built plans must be submitted three full working days prior to the scheduled inspection. Should the as-builts be deficient as determined by the County Inspector, Engineer will be notified. Prior to rescheduling the inspection, corrected as-builts must be submitted.

The inspection will also include a visual verification of all water and sewer services, valves, hydrants, manholes and the lift station placement as identified on the as-built plans..

The County inspector will verify installation of locator balls, and will note the location on the plans.

Grooming Inspection (Pre-Final)

- _____ 1. Remove all valve covers on the water system so valves are visible.
- _____ 2. Valve boxes are plumb and centered on valve.
- _____ 3. Curbs are to be cleaned so that water and sewer service location etchings are visible.
- _____ 4. Remove covers from blow-off valves. Boxes are to be at grade.
- _____ 5. Open all manholes. Verify interior coating from rim to invert.
- _____ 6. Blue reflective markers in the middle of driving lane in front of hydrants.
- _____ 7. Hydrants to be opened and flushed, painted and plumb.
- _____ 8. Valve pads, 24 x 24 x 6 reinforced concrete set to grade, level & square to curb.
- _____ 9. Water and sewer service location to lot line; all lot lines staked by surveyor.
- _____ 10. All previously required inspections must be completed prior to this inspection.