25. Approve Change Order #1 to CC-1234-04/TLR – Markham Road Widening from Markham Woods Road to Longwood-Markham Road with Florida Highway Products, Inc., Bartow ($71,801.70).

CC-1234-04/TLR provides for all labor, materials, equipment, transportation, coordination and incidentals necessary to complete the widening of Markham Road to two 12' lanes and micro-surfacing the entire roadway from Longwood-Markham Road to Markham Woods Road.

Based on the cost savings from the Longwood Markham Road project, this Change Order #1 will provide for re-construction of the missing gap between Markham Road and Longwood-Markham Road through the 90 degree curve to provide a homogeneous roadway with the same width along the whole corridor.
The following is a summary of the cost of the contract:

Original Contract Sum	$269,996.00
Add Change Order #1	71,801.70
Revised Contract Sum	$341,797.70

Pubic Works Department/Engineering Division and Fiscal Services Department/Purchasing and Contracts Division recommend that the Board approve and authorize the County Manager to execute Change Order #1.

SEMINOLE COUNTY, FLORIDA
CHANGE ORDER FOR CONSTRUCTION PROJECTS

PURCHASING & CONTRACTS DIVISION
(407) 665-7116

1101 E. First Street
Sanford, Florida 32771-1468

Original: _____

Contract No: CC 1234/-04/TL Initation Date: 11/15/04_ Contract Date: 7/22/04_____
Change Order No: #1_____ Account No: _____ Arch/Eng Project No: In-House__
Contract for: Markham Road Widening From Markham Woods Rd to Longwood Lake Mary Rd_____

You are requested to make the following change(s) in this contract: **Based on the cost savings from the Longwood Markham Rd project, Seminole county will be able to amend this contract to reconstruct the missing gap between Markham Rd and Longwood-Markham Rd through the 90 degree curve to have a homogeneous roadway with the same width along the whole corridor.**

Reason for change(s): ____**Complete the Missing Link Between these two roads**

Original Contract Sum	$ 269,996.00
Contract sum prior to this change order	$ _____0.00
Change order (increase)(decrease)(unchanged)	$ 71,801.70
New contract sum including this change order will be	$ 341,797.70

Contract time will be (increased)(decreased)(unchanged)
By (0) calendar days No calendar day.....X..... _____
Final completion date through this change order..... __No Change_

Waiver This Change Order constitutes full and mutual accord and satisfaction for the adjustment of Contract Price and Time as a result of increases or decreases in costs and time of performance caused directly and indirectly from the change. Acceptance of this Waiver constitutes an agreement between County and Contractor that the Change Order represents and equitable adjustment to the Agreement and that Contractor shall waive all rights to file a Contract Claim of any nature on this Change Order. Execution of this Change Order shall constitute Contractor's complete acceptance and satisfaction that it is entitled to no more costs or time (direct, indirect, impact, etc.) pursuant to this Change Order.

Acknowledgements The aforementioned change, and work affected thereby, is subject to all provisions of the original Agreement not specifically changed by this Change Order; and it is expressly understood and agreed that the approval of the Change Order shall have no effect on the original agreement other than matters expressly provided herein.

NOT VALID UNTIL SIGNED BY OWNER AND CONTRACTOR AND ARCHITECT/ENGINEER AS APPLICABLE.

Project Manager	Architect/Engineer	Contractor (Seal)
_Public Works/Engineering Department/Division	__IN-House Design___ Address	3900 U.S. Hwy 17-92 Winter, Fl 32830 Address
By:	By: CO-CO WU	By: Scott Bourne
Date: 11/15/04	Date: 11/15/04	Date: 11/17/04

Approved as to form & legal sufficiency:

County Attorney Date

SEMINOLE COUNTY BOARD
OF COUNTY COMMISSIONERS

2004 NOV 22 PM 12:45

Date: _____

SEMINOLE COUNTY
CHANGE ORDER ATTACHEMENT

Project Name: Markham Road Widening
Project/Agreement No. _CC 1234-04/TLR
Change Order No. _1_____

Item	Description	Qty	Unit	Unit Price	Qty Incr/ Dec	Amount
999-1	To complete the construction of the missing link between Markham Rd and Longwood Markham Rd including the curve by scope reclaim, removal as necessary, pave, silt fence instillation, Maintenance of Traffic, Sod and Stripping	4377	SY	$13		$56,901.00
999-2	Replace Rusted Out Pipe Including: Removal of existing pipe, install 56 lf RCP class III, Install type C inlet, Modify existing inlet, Dewater as needed, return base to grade with reclaimed material	56	LF	$266.08		$14,900.70
Total:						$71,801.70